

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 1, 2024 (cancelled)**

I-78 Lenhartsville Bridge (B. Rotz)

MPMS 97274 – Project selected for P3 Pathways project

- Project details are available at www.penndot.gov/i78Lenhartsville.
- Joint Permit Application revised and resubmitted to DEP on February 16, 2024; awaiting response from DEP
- Additional technical deficiency comments received April 10, 2024; NPDES permit resubmitted on April 22, 2024 and approved May 15, 2024.
- Coordination with DEP ongoing for wetland impacts and proposed mitigation. Wetland mitigation bank credits being secured.
- Final Traffic Control, Roadway and Structure Plans reviewed and approved
- Pre-construction public meeting held May 15, 2024
- Emergency Services meeting held on June 5, 2024 with CO team and District personnel in attendance
- Anticipated construction start date is July 2024

SR 183-06B over Little Northkill Creek & Trib. to Little Northkill Creek (D. Patel)

MPMS 91976 – est let TBD

- Advertised for consultant selection July 15, 2024

SR 419-01B Rehrersburg Road over Mill Creek (C-C. Longenecker)

MPMS 92079 – est let June 5, 2025

- Erosion and Sediment Control Plan approval recommended by District July 11, 2024

SR 419-02B North Third Street over Tulpehocken Creek (C-D. Lerch)

MPMS 91908 – est let January 14, 2027

- CEE approved May 24, 2024
- Design Field View approved June 21, 2024
- 30% constructability approved April 15, 2024
- Final Design NTP issued June 18, 2024
- Let date changed from May 22, 2025 due to delays in receiving environmental clearance

SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)

MPMS 110014 – est let April 1, 2026

- Working on wetlands report
- H&H being finalized – working on TS&L
- Borings lab testing contract approved April 19, 2024
- Scoping document approved May 3, 2024
- Line and Grade approved March 19, 2024
- Line and Grade report submitted to District CRP's for review and comment
- Safety Review submission received – under RKK review

SR 422-21B Penn Avenue over Cacoosing Creek (C-B. Rasiul)

MPMS 92070 – est let April 9, 2026

- Phase 1 ESA resubmitted for Central Office review May 9, 2024
- Line & Grade, Typical Sections approved June 6, 2024
- Existing Utility Location Plans development continues
- Preliminary H&H Analysis continues
- SEPS report development continues
- Final TS&L development continues
- Preliminary ROW Plan development continues

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 1, 2024 (cancelled)**

SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)

MPMS 110016 – est let September 17, 2026

- JMT completed the HRSF form for the NW Miller Property and is currently being reviewed by the District
- Safety Review submission submitted by JMT for District review June 3, 2024 and currently under review
- TS&L and H&H reports approved June 6, 2024
- District returned comments on Preliminary MPT; waiting on revised Preliminary MPT plan from JMT.
- Phase 1 ESA submitted for District review June 5, 2024
- Working on setting up public meeting and pre-application meeting with agencies

SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)

MPMS 85670 – est let April 10, 2025

- Coordination with environmental unit on required plantings
- Held call with designer to discuss utility pole placement in ROW
- Made ROW plan revisions for utility pole placement
- Requested 971 for ROW phase funding
- ROW plans submitted for signatures

SR 724 Main Street over Allegheny Creek (C-B. Talmadge)

MPMS 10700 – est let April 10, 2025

- ROW negotiations underway
- Traffic Control/Temp Signals plan submitted April 22, 2024, comments received. Currently preparing temporary signal layout and plan.
- Amended Foundation submission required due to utilities, submitted and conditionally approved June 21, 2024
- Final Structure plan submitted June 24, 2024
- Utility coordination is on-going
- RULD submitted July 18, 2024
- Traffic Control Plan submitted April 22, 2024, comments received, re-submission made July 18, 2024

SR 1015 Donat Road over Stoney Run (C- D. Molinaro)

MPMS 85643 – est let August 1, 2025

- DEP meeting being scheduled by the District
- Final ROW submission made to District July 9, 2024
- Final ROW DM3 submission made July 9, 2024

SR 1018 Stoney Run Valley Road over Maiden Creek (C – D. Molinaro)

MPMS 85648 – actual let July 11, 2024

- Project advertised June 4, 2024
- Project let July 11, 2024 – Kinsley Construction LLC low bidder

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 1, 2024 (cancelled)**

Berks Box Culvert Bundle (C-C. Longenecker)

MPMS 110011 – est let September 25, 2025

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let September 25, 2025

- Final ROW plan record in Courthouse and all evaluations completed as of July 9, 2024
- Received Erosion and Sediment adequacy letter from BCCD July 11, 2024
- Structure Foundation Report comments sent to designer July 9, 2024

SR 1035 Valley Road over Toad Creek in Longswamp Township

- GP-11 Technical Deficiency letter received June 30, 2024
- Right of way clearance received July 9, 2024
- Final Structure Plans submitted for review July 5, 2024

SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- Right of way negotiations in progress
- Erosion and sediment review comments sent to designer June 27, 2024
- Final structure plan comments sent to designer June 27, 2024

SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)

MPMS 116478 – est let October 9, 2025

- Grim Homestead HRSF approved May 7, 2024
- Public Officials meeting and Public Plans Display anticipated mid-August 2024
- Stream relocation/restoration design continues
- Design Field View submission progressing
- SEPS Report submitted for District review July 9, 2024
- Preliminary Erosion and Sediment Control Plan development continues
- Preliminary H&H Analysis submission received July 22, 2024
- Final TS&L District comments received June 25, 2024

SR 2005-03B 5th Street Bridge over Norfolk Southern Railroad (C-S. Sartori)

MPMS 10613 – est let June 29, 2028

- Rehab Analysis and Feasibility Analysis submitted to the District CRP on June 12, 2024
- Virtual meeting held with City of Reading City Council on June 17, 2024
- No Wetlands memo submitted for review by NTM on July 5, 2024

SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)

MPMS 10527 – est let February 26, 2026

- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Working on MPT/detour route, temporary signal design
- Starting effort for Supplement
- Received retaining wall structure plans, comments sent back to designer
- SYNCHRO files sent to District to review with detour route
- Met with property owner to discuss parking lot impacts/design
- Draft rendering of property changes submitted; need revisions
- Sent final bridge structure plan comments to designer for revisions
- Requested RULD calcs
- Let date changed from February 27, 2025 due to ROW involving two different railroads

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 1, 2024 (cancelled)**

SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori)

MPMS 10751 – est let November 5, 2026

- Wetland – No Finding has been completed, to be submitted in near future
- Pro-Team/Pre-L&G meeting scheduled for July 18, 2024

SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)

MPMS 91995 – est let June 29, 2028

- Rehab Analysis and Feasibility Analysis being reviewed by District CRP
- Virtual meeting held with City of Reading City Council on June 17, 2024

SR 3024 (Alleghenyville Road) over I-176 (C-B. Talmadge)

MPMS 110017 – est let February 27, 2025

- ROW negotiations underway
- Structure foundation report for ITS and Bridge structure submitted April 18, 2024. Comments received and re-submission made May 30, 2024. Comments received June 12, 2024, re-submission made July 19, 2024.
- Traffic control plan submitted May 2, 2024. Comments received and re-submission made June 12, 2024. Additional comments received June 14, 2024.
- RULD Submission made June 13, 2024. Accepted as noted June 26, 2024.
- 60% Constructability Review submitted for review on July 1, 2024.
- Utility coordination is ongoing.
- ROW Process is moving forward. Offer Letters are being prepared.

SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker)

MPMS 94290 – est let April 5, 2029

- Phase 2 Bog Turtle Survey report accepted by District on July 11, 2024; designer will submit to USFWS.

SR 4015 Tilden Road Bridge (C-B. Talmadge)

MPMS 10702 – est let March 27, 2025

- ROW negotiations underway
- Traffic Control Plan submitted May 30, 2024. Comments received June 20, 2024, re-submission made July 15, 2024.
- RULD Submitted May 30, 2024
- Final Plan sets are progressing
- ROW Progressing after slight design changes. Offers made to property owner, if he doesn't accept, will proceed with DT.

SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)

MPMS 110013 – est let February 26, 2026

- Preliminary Design on two of the culverts to allow for oversize vehicle turning submitted for review June 14, 2024; progress on the others is on hold until these two catch up
- Combined E&S plans are on hold due to redesign of two culverts
- 04B JPA permit on hold due to redesign of two culverts

SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch)

MPMS 110078 – est let February 26, 2026

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 1, 2024 (cancelled)**

SR 4028 (Old Route 22) over Maiden Creek Tributary (C-D. Lerch)

MPMS 117726 – est let July 1, 2027

- Conceptual traffic control plan initially approved April 18, 2024 but modification is required to be compatible with Line and Grade and TS&L development
- LGTS submitted May 16, 2024
- Let date changed from April 1, 2029 to July 1, 2027 due to schedule developed

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 1, 2024 (cancelled)**

<u>ACRONYM REFERENCE</u>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN