#### I-78 Lenhartsville Bridge (B. Rotz)

#### MPMS 97274 – Project selected for P3 Pathways project

- Project details are available at <a href="www.penndot.gov/i78Lenhartsville">www.penndot.gov/i78Lenhartsville</a>.
- Joint Permit Application was approved by DEP on July 2, 2024
- Limited Notice to Proceed 3A (LNTP3A) was issued on July 2, 2024 allowing Development Entity (DE) to complete some early construction work. DE will be responsible for maintaining the entire project limits during construction. The issuance of the LNTP3A initiated the DE's maintenance during construction responsibilities for the project.
- Full Limited Notice to Proceed 3B (LNTP3B) was issued on July 31, 2024 allowing all construction activities to begin.

### SR 183-06B over Little Northkill Creek & Trib. to Little Northkill Creek (D. Patel) MPMS 91976 – est let TBD

- 3D Mapping obtained
- Crash analysis updated
- Environmental features identified
- Obtaining supplemental survey

### SR 419-01B Rehrersburg Road over Mill Creek (C-C. Longenecker) MPMS 92079 – est let June 5, 2025

• Received administrative completeness letter from DEP for GP-11 on September 30, 2024. Awaiting permit review comments.

## SR 419-02B North Third Street over Tulpehocken Creek (C-L. Glavin) MPMS 91908 – est let January 14, 2027

- Stantec began final design tasks
- Developed memo describing potential change to proposed stormwater management that would be more advantageous to the project. Memo has been submitted to District for comment
- Anticipate ROW plan and waterway permit submissions in November 2024

#### SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan) MPMS 110014 – est let April 1, 2026

- Working on wetlands report
- H&H being finalized working on TS&L
- Held TEAMS call with District to discuss H&H on July 25, 2024
- Line and Grade approved March 19, 2024
- Safety Review comments submitted for review July 26, 2024
- Safety Review comments sent back to designer September 26, 2024
- NOITE letters sent out

# SR 422-21B Penn Avenue over Cacoosing Creek (C-B. Rasiul) MPMS 92070 – est let April 9, 2026

- Phase 1 ESA Central Office comments received July 24, 2024
- CE Level 1B development continues
- Safety Review Conditional Approval received October 21, 2024
- Design Field View submission development continues
- Existing Utility Location Plans development continues
- Preliminary H&H Analysis continues
- SEPS Report approved October 3, 2024
- Final TS&L under District review
- Preliminary ROW Plan development continues

### SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin) MPMS 110016 – est let September 17, 2026

- The HRSF form for the NW Miller Property is under review by the District
- Safety Review submission approved August 19, 2024
- Preliminary MPT plan approved with comments to be addressed in Final Design October 15, 2024
- Phase 1 ESA submitted for District review June 5, 2024, comments received August 276, 2024, and resubmitted September 30, 2024.
- Public Officials meeting and Public Plans Display held October 10, 2024
- Pre-Application Meeting held October 28, 2024
- DFV submitted October 7, 2024, reviewed by RK&K, JMT currently addressing comments
- Preliminary ROW plans submitted October 7, 2024, reviewed by RK&K, JMT currently addressing comments
- 30 % Constructability Review submitted to District for review October 18, 2024
- Preliminary CE document submitted October 22, 2024 for Consultant reviewer to check, waiting on review of the HRSF to finalize.
- Working on scope of work and manhour estimate for final design

## SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan) MPMS 85670 – est let June 26, 2025

- Waterway permit submitted to DEP for review
- Submitted final TCP comments to designer October 4, 2024
- Submitted 901 special provision comments back to designer October 4, 2024
- Resubmitted final TCP to District for review October 24, 2024
- Submitted RULD to District for review September 20, 2024 approved with notes October 2, 2024
- Let date changed from April 10, 2025 to allow adequate time for ROW acquisition

#### SR 724 Main Street over Allegheny Creek (C-B. Talmadge) MPMS 10700 – est let April 10, 2025

- ROW negotiations underway
- Utility coordination is on-going
- No Traffic control plan comments remaining. No Signing Pavement marking plan comments remaining. After Temp signal plan comments are addressed, all three plans will be approved.
- Final Plans Check has been submitted and completed with no further submission required.
- 90% constructability review has been completed and is accepted as noted. A resubmission of comment responses is required to finalize this task.
- Final Structure plans have been conditionally approved. A second submission that incorporates remaining comments and notes for the constructability review is anticipated in the coming weeks.

### SR 1015 Donat Road over Stoney Run (C- D. Molinaro)

#### MPMS 85643 – est let August 21, 2025

- DEP meeting scheduled by the District for October 28. 2024
- Final ROW plan with Central Office signatures approved September 9, 2024
- Final ROW DM3 submission approved August 8, 2024
- 901 specification submitted October 1, 2024; comments returned October 16, 2024; resubmission made October 17, 2024
- RULD submitted October 1, 2024; approved October 22, 2024
- Traffic Control Plan submitted October 1, 2024; comments returned October 16, 2024; resubmission made October 25, 2024

### $Berks\ Box\ Culvert\ Bundle\ (C-C.\ Longenecker)$

#### MPMS 110011 – est let September 25, 2025

## SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let September 25, 2025

- Structure Foundation Report approved August 14, 2024
- JPA comments provided to designer September 19, 2024

#### SR 1035 Valley Road over Toad Creek in Longswamp Township

- GP-11 approved September 17, 2024
- Final Structure Plans approved October 25, 2024
- Project pulled from MPMS 110011 bundle, and assigned new Let Date of February 13, 2025

#### SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- Right of way negotiations in progress
- Erosion and sediment design continues
- Final structure plan design continues

#### SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul) MPMS 116478 – est let October 9, 2025

- Virtual Public Officials Meeting held August 12, 2024 and Public Plans Display held August 12, 2024 to August 28, 2024
- CE Level 1B approval August 20, 2024
- Stream relocation/restoration design continues
- Preliminary ROW Plan BODD comments received September 27, 2024
- Design Field View submission anticipated November 2024
- 30% Constructability Review submission anticipated November 2024
- Preliminary H&H Analysis District comments received September 3, 2024
- SEPS Report approved July 30, 2024
- Final TS&L conditional approval received October 1, 2024
- Final Structure Plan development continues
- Preliminary Erosion and Sediment Control Plan development continues
- Virtual Pre-Application Meeting held October 28, 2024, Joint Permit anticipated

## SR 2005-03B 5<sup>th</sup> Street Bridge over Norfolk Southern Railroad (C-S. Sartori) MPMS 10613 – est let June 29, 2028

- No Wetlands memo approved by NTM on July 16, 2024
- Revised Purpose and Need sent to FHWA for approval on October 7, 2024
- Neighborhood meeting at City of Reading City Hall, November 14, 2024

## SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan) MPMS 10527 – est let February 26, 2026

- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Working on MPT/detour route, temporary signal design
- No Cost Supplement executed September 12, 2024
- Started normal Supplement October 31, 2024
- ROW acquisition/appraisals started
- Draft rendering of property changes submitted; need revisions
- Sent final bridge structure plan comments to designer for revisions
- Requested RULD calcs

#### SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori) MPMS 10751 – est let November 5, 2026

- Pennoni L&G Comments returned on August 8, 2024
- PennDOT Connects/Sanitary Sewer Meeting held on August 29, 2024
- Wetland No Finding Conditional Approval on October 25, 2024

#### SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori) MPMS 91995 – est let June 29, 2028

- Rehab Analysis and Feasibility Analysis being reviewed by District CRP along with the Neighborhood meeting
- Revised Purpose and Need sent to FHWA for approval on October 7, 2024
- Neighborhood meeting at City of Reading City Hall, November 14, 2024

# SR 3024 (Alleghenyville Road) over I-176 (C-B. Talmadge) MPMS 110017 – est let February 27, 2025

- ROW negotiations underway
- Utility coordination is ongoing.
- ROW Process is moving forward. Offers have been made to property owners.
- Traffic Control plans and Signing Pavement marking plans have been submitted for final approval.
- Final Structure plans have been submitted and are pending approval.
- 90% constructability and final plan check submissions are anticipated in the next two weeks

## SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker) MPMS 94290 – est let April 5, 2029

 USFWS No Adverse Effect Letter received for Phase II Bog Turtle Survey August 19, 2024

#### SR 4015 Tilden Road Bridge (C–B. Talmadge) MPMS 10702 – est let March 27, 2025

- ROW negotiations underway
- Traffic Control Plans have been resubmitted for approval.
- Singing Pavement marking Plans have been approved.
- Final structure plans have been submitted for approval. (2<sup>nd</sup> submission).
- Final Plans Checks and 90% constructability Review submissions are anticipated within the next 2 weeks.
- Utility clearance was issued on September 13, 2024

#### SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch) MPMS 110013 – est let February 26, 2026

- Preliminary Design on two of the culverts to allow for oversize vehicle turning submitted for review June 14, 2024; progress on the others is on hold until these two catch up
- Combined E&S plans are on hold due to redesign of two culverts
- 04B JPA permit on hold due to redesign of two culverts
- Resumed final design progress on the revised design at the two culverts

### SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch) MPMS 110078 – est let February 26, 2026

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

# SR 4028 (Old Route 22) over Maiden Creek Tributary (C-D. Lerch) MPMS 117726 – est let July 1, 2027

- Conceptual traffic control plan initially approved April 18, 2024 but modification is required to be compatible with Line and Grade and TS&L development
- Modified conceptual traffic control plan submitted for review October 21, 2024; revised LGTS will be submitted upon approval

ACRONYM REFERENCE	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN