

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 11, 2024**

SR 12-03S Elizabeth Avenue (C-B. Rasiul)

MPMS 79467 - est let April 23, 2026

- CE submission anticipated Summer 2024
- DFV approval pending resolution of Roundabout Peer Review comments received May 2, 2024
- Preliminary H&H Analysis District comments received April 18, 2024, resubmission pending
- Preliminary ROW Plan District ROW Unit comments received March 7, 2024, BOPD comments received March 21, 2024; resubmission pending resolution of Roundabout Peer Review comments
- Preparation of existing Utility Location Plans ongoing

SR 12-04S Alsace Manor Intersection (C-B. Rasiul)

MPMS 110318 - est let August 27, 2026

- Environmental investigations ongoing
- Virtual Public Officials Meeting held May 7, 2024
- Public Plans Display held April 4, 2024 to May 15, 2024
- CE submission anticipated July 2024
- Preparation of existing Utility Location Plans continues
- Preliminary ROW Plan submission anticipated Summer 2024
- Design Field View submission anticipated Summer 2024

SR 61-14M / 17S PA 61 Restoration Phase 1 / Median Barrier North (C-B. Rasiul)

MPMS 96373 / 109337- est let September 26, 2024

- ROW negotiations ongoing
- Utility coordination ongoing
- NPDES permit determined to not be required
- Erosion and Sedimentation Control Plan approved by BCCD June 12, 2024
- GP-4 permit submission pending USFWS Bog Turtle concurrence form approval
- Final Structure Plans District comments received April 23, 2024, final signatures pending
- Final Plans Check submission anticipated early July 2024
- 90% Constructability Review submission anticipated early July 2024
- Pavement Marking and Signing Plan District comments received April 4, 2024, resubmission pending
- Median Barrier North in Tilden Township to be included in this contract
- Let date changed from August 22, 2024 due to settlement process with claimant

SR 61-15M PA 61 Restoration Phase 2B, Zions Church Road to 4th Street (C-D. Molinaro)

MPMS 10867 – est let July 24, 2025

- Supplement 8 Part 1 PE and Part 2 Final Design executed
- Continuing to develop Model as Legal Document (MALD)

SR 61-18S Route 61 Median Barrier South – Perry Wind (C-D. Molinaro)

MPMS 97258 – combined with MPMS 10867 – est let July 24, 2025

- 61 Median Barrier South will be included with MPMS 10867 – SR 61 Restoration Phase 2B

SR 73-06S SR 73/1005 Intersection Improvement (C-D. Molinaro)

MPMS 109222 – est let April 1, 2029

- 4(f) documentation development continues
- Design Field View ongoing

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 11, 2024**

**SR 183-01S Bernville Road Study – New Schaefferstown Road North (C-M. Rhan)
MPMS 117719 – est let July 27, 2028**

- Alternates Analysis resubmitted to District for review April 24, 2024
- Submitted HSIP application to District – 2/28/24 – HSIP funding approved but no HSIP funds available in FFY 2024 TIP year
- Note that there is no proposed funding for subsequent phases (post study) on draft 2025 TIP
- Scoping field view conducted May 23, 2024

**SR 222-23S 222 and Long Lane Intersection Improvements (C-M. Rhan)
MPMS 90569 – est let October 10, 2024**

- Coordination with proposed Wawa and Rutters continues
- Utility coordination continues
- Working on bid package
- Reworking construction schedule with new let date
- Submitted updated plans to Contract Management to start review bid package
- Let date changed from July 11, 2024 due to delays in receiving ROW clearance

**SR 222-24S SB Auxiliary Lane-Wyomissing “Hard Shoulder” (C-D. Lerch)
MPMS 110008 – est let March 25, 2026**

- Safety review approved April 24, 2024 and design exceptions approved June 10, 2024
- The preliminary traffic control and signing/pavement marking plans will be resubmitted with the Design Field View submission after the safety review is approved
- Cultural resource memo submitted for review August 8, 2023
- Let date changed from January 13, 2026 to match ASTA Schedule

**SR 222-28M US 222 Widening (C-D. Molinaro)
MPMS 61972 est. let July 30, 2026**

- Preliminary drainage and storm water management design continues
- DFV - Awaiting approval signature from FHWA.
- NPDES submitted for District review March 21, 2024, subsequent meetings, comments with consultant June 17, 2024.
- Preliminary TCP comments returned December 27, 2023
- Submit DM3 ROW final resubmission June 3, 2024
- VE and Constructability Review (E05510) Work Order Tech/Price submitted in ECMS May 22/June 14, 2024

**SR 422-23S Ben Franklin Congested Corridor (C-D. Lerch)
MPMS 110075 – est let July 24, 2025**

- Preliminary roadway plans, preliminary traffic signal plans and preliminary signing and pavement marking plans submitted March 11, 2024 and are under review
- Safety review approved June 20, 2024

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 11, 2024**

**SR 422-29M West Shore (US 422) Reconstruction Phase 2 Project (C-E. Armitage)
MPMS 72814 – est let October 31, 2030**

- Evaluation of track impacts with Norfolk Southern ongoing
- Various SEPS and final TS&L resubmissions pending
- Preliminary Pavement Design Central Office/District comments received January 30, 2024, resubmission pending
- Section PH1 Safety Review Department review comments received April 4, 2024, resubmission pending
- Subsurface Boring, Sampling and Testing Contract #3 approved May 10, 2024
- PMC writeup to fully fund Final Design submitted late May 2024
- Active Project Webpage www.422westshorebypass.com for additional updates

**SR 422-PH1 West Shore Bypass – Phase 1 (C-E. Armitage)
MPMS 114439 – est let July 15, 2027**

- Preliminary design included with MPMS 72814 – SR 422-29M

**SR 422-30M SR 422 in Sinking Spring (C-B. Rasiul)
MPMS 87688 - est let February 12, 2026**

- Final Design progressing
- Draft Phase III Waste Investigation Plan resubmitted for review June 14, 2024
- Final ROW Plan submission anticipated Fall/Winter 2024

**SR 662-02S Route 662 and Oley Turnpike Intersection (C-S. Sartori)
MPMS 105963 – est let March 25, 2027**

- No Wetland Finding Memo submitted to Environmental Unit April 2, 2024
- Comments from Central Office on Line and Grade Typical Section received on April 12, 2024
- Meeting with Central Office and District staff on June 11, 2024 to review and resolve comments
- No-Cost Supplement Price Proposal submitted on June 24, 2024

**SR 737-SLR SR 737 (Krumsville Road) Slope Repair (C-D. Molinaro)
MPMS 117723 – est let TBD**

- Submit report June 28, 2024

**SR 3023-04S State Hill Road from Colony Drive to SR 222 SB Ramps (C-D. Lerch)
MPMS 105954 – est let July 23, 2026**

- Public meeting conducted and comment document prepared for inclusion in CEE
- Conceptual traffic control conditionally approved, comments to be addressed in final design
- CEE submitted for review 6/10/24
- Agreement supplement to add final design in process

**SR 3023-05S State Hill Road - SR 222 SB Ramps to Norfolk Southern RR (C-D. Lerch)
MPMS 117603 – est let December 3, 2026**

- Revised Line, Grade and Typical Section received peer review and Central Office comments April 3, 2024, currently in District review

**SR 3023-06S State Hill Road - Norfolk Southern RR to Penn Avenue (C-D. Lerch)
MPMS 117620 – est let January 18, 2029**

- Historic Structure Resource Forms (5) reviewed and returned to the consultant for revision February 23, 2024. The four individual forms were approved by PHMC May 15, 2024; Comment on the fifth form (the overall District) was deferred pending a field view (scheduled for July).

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 11, 2024**

SR 183-02S SR 183 / Shartlesville Road Intersection (D. Patel)

MPMS 120974 – est let TBD

- Notice to Proceed for Study phase issued to McCormick Taylor on May 29, 2024
- Scoping field view conducted May 23, 2024

SR 183-03S SR 183 (Bernville Road) Lane Drop Hourglass Fix (C – M. Rhan)

MPMS 117721 – est let TBD

- Scoping field view conducted May 23, 2024
- Consultant agreement being set up for advertisement

SR 3222-02M Lancaster (US 222 Bus) Corridor Study (C – M. Rhan)

MPMS 102161 – est let April 1, 2028

- Consultant agreement being set up for advertisement

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 11, 2024**

ACRONYM REFERENCE	
CM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CO	CENTRAL OFFICE
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FD	FINAL DESIGN
FHWA	FEDERAL HIGHWAY ADMINISTRATION
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PCSWM	PERSONAL COMPUTER STORM WATER MODEL
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
QAQC	QUALITY ASSURANCE / QUALITY CONTROL
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE